

CRONOGRAMA FÍSICO-FINANCEIRO

ITEM	TOTAL	(R\$)	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS
1. ADMINISTRAÇÃO LOCAL	R\$	16.918,56	R\$2.342,27	R\$2.211,89	R\$3.251,55	R\$2.962,02	R\$3.475,13	R\$2.675,70
			13,84%	13,07%	19,22%	17,51%	20,54%	15,82%
			(X)	(X)	(X)	(X)	(X)	(X)
2.SERVIÇOS PRELIMINARES E CANTEIRO DE OBRAS	R\$	81.000,42	R\$81.000,42	R\$0,00	R\$0,00	R\$0,00	R\$0,00	R\$0,00
			100,00%					
			(X)					
3. MOVIMENTO DE TERRA	R\$	35.547,01	R\$0,00	R\$35.547,01	R\$0,00	R\$0,00	R\$0,00	R\$0,00
				100,00%				
				(X)				
4. INFRAESTRUTURA	R\$	5.868,79	R\$0,00	R\$5.868,79	R\$0,00	R\$0,00	R\$0,00	R\$0,00
				100,00%				
				(X)				
5. SUPRAESTRUTURA	R\$	8.186,47	R\$0,00	R\$8.186,47	R\$0,00	R\$0,00	R\$0,00	R\$0,00
				100,00%				
				(X)				
6. ALVENARIAS E PAINÉIS	R\$	6.766,43	R\$0,00	R\$0,00	R\$6.766,43	R\$0,00	R\$0,00	R\$0,00
					100,00%			
					(X)			
7. ESQUADRIAS	R\$	3.603,68	R\$0,00	R\$0,00	R\$0,00	R\$3.603,68	R\$0,00	R\$0,00
						100,00%		
						(X)		
8. COBERTURA	R\$	2.389,93	R\$0,00	R\$0,00	R\$2.389,93	R\$0,00	R\$0,00	R\$0,00
					100,00%			
					(X)			
9. PISOS INTERNOS E EXTERNOS	R\$	107.556,94	R\$0,00	R\$26.889,24	R\$53.778,47	R\$26.889,24	R\$0,00	R\$0,00
				25,00%	50,00%	25,00%		
				(X)	(X)	(X)		
10. PINTURA	R\$	5.868,45	R\$0,00	R\$0,00	R\$0,00	R\$1.467,11	R\$2.934,23	R\$1.467,11
						25,00%	50,00%	25,00%
						(X)	(X)	(X)
11. REVESTIMENTO DE TETO	R\$	550,53	R\$0,00	R\$0,00	R\$0,00	R\$275,27	R\$275,27	R\$0,00
						50,00%	50,00%	
						(X)	(X)	
12. REVESTIMENTO DE PAREDE	R\$	11.182,44	R\$0,00	R\$0,00	R\$0,00	R\$5.591,22	R\$5.591,22	R\$0,00
						50,00%	50,00%	
						(X)	(X)	
13. INSTALAÇÕES HIDROSSANITÁRIAS	R\$	3.067,81	R\$0,00	R\$0,00	R\$0,00	R\$3.067,81	R\$0,00	R\$0,00
						100,00%		
						(X)		
14. APARELHOS HDROSSANITÁRIOS	R\$	8.284,19	R\$0,00	R\$0,00	R\$0,00	R\$0,00	R\$8.284,19	R\$0,00
							100,00%	
							(X)	
15. SERVICOS COMPLEMENTARES EXTERNOS	R\$	48.111,83	R\$0,00	R\$0,00	R\$12.027,96	R\$24.055,92	R\$12.027,96	R\$0,00
					25,00%	50,00%	25,00%	
					(X)	(X)	(X)	
16. DIVERSOS EXTERNOS	R\$	81.506,96	R\$0,00	R\$0,00	R\$0,00	R\$0,00	R\$40.753,48	R\$40.753,48
							50,00%	50,00%
							(X)	(X)
17. INSTALAÇÕES ELÉTRICAS	R\$	149.928,14	R\$0,00	R\$0,00	R\$37.482,03	R\$37.482,03	R\$37.482,03	R\$37.482,03
					25,00%	25,00%	25,00%	25,00%
					(X)	(X)	(X)	(X)
18. PAISAGISMO	R\$	25.656,77	R\$0,00	R\$0,00	R\$0,00	R\$0,00	R\$12.828,39	R\$12.828,39
							50,00%	50,00%
							(X)	(X)
TOTAL	R\$	601.995,35	R\$83.342,69	R\$78.703,40	R\$115.696,37	R\$105.394,29	R\$123.651,89	R\$95.206,71
TOTAL ACUMULADO			R\$83.342,69	R\$162.046,09	R\$277.742,46	R\$383.136,75	R\$506.788,63	R\$601.995,35
% EXECUTADO			13,84%	13,07%	19,22%	17,51%	20,54%	15,82%
% EXECUTADO - ACUMULADO			13,84%	26,92%	46,14%	63,64%	84,18%	100,00%